

## Gas Sampling Results of Unit 3 PCV Gas Control System Conducted at Fukushima Daiichi Nuclear Power Station

(Data summarized on October 11)

Place of Sampling	Exit of Unit 3 PCV Gas Control System			
Type of Sampling	Particulate Filter		Charcoal Filter	
Time of Sampling	Oct 3, 2013 11:53 AM - 12:03 PM		Oct 3, 2013 12:03 PM - 12:33 PM	
Detected Nuclides (Half-life)	Density of Sample (Bq/cm <sup>3</sup> )	Detection Limit Density (Bq/cm <sup>3</sup> )	Density of Sample (Bq/cm <sup>3</sup> )	Detection Limit Density (Bq/cm <sup>3</sup> )
I-131 (Approx. 8 days)	ND	1.1E-06	ND	6.8E-07
Cs-134 (Approx. 2 years)	ND	2.6E-06	ND	1.3E-06
Cs-137 (Approx. 30 years)	ND	3.5E-06	ND	1.9E-06

\* O.OE—O is the same as O.O x 10<sup>-O</sup>

\* "ND" indicates that the measurement result is below the detection limit.

This sampling is intended for the nuclides analysis result of cesium and iodine.