Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bg/cm³)

Sampling	After tra	After transfer May 12 May 13 May 14 May 15 May 16 May 17 May 18 May 19 May 20 May 21 May 22 May 23 May 24 May 25 May 26 May 27 May 28 May 29 May 30																		
_ocation	May 12	May 13	May 14	May 15	May 16	May 17	May 18	May 19	May 20	May 21	May 22	May 23	May 24	May 25	May 26	May 27	May 28	May 29	May 30	
1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	
Ø	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	Ι
9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1

Sampling																					
Location	May 12	May 13	May 14	May 15	May 16	May 17	May 18	May 19	May 20	May 21	May 22	May 23	May 24	May 25	May 26	May 27	May 28	May 29	May 30		
1	ND																				
2	ND																				
3	ND																				
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
5	ND																				
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-		
$\overline{\mathcal{O}}$	0.057	0.056	0.023	0.032	0.033	0.066	0.057	0.044	0.036	0.061	0.051	0.075	0.043	0.032	0.06	0.054	0.053	0.067	0.05		
8	ND																				
9	ND																				

Cs-137(Bq/cm³)

Sampling	May 12 May 13 May 14 May 15 May 16 May 17 May 18 May 19 May 20 May 21 May 22 May 23 May 24 May 25 May 26 May 27 May 28 May 29 May 30																				
Location	May 12	May 13	May 14	May 15	May 16	May 17	May 18	May 19	May 20	May 21	May 22	May 23	May 24	May 25	May 26	May 27	May 28	May 29	May 30		
1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		
2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		
3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-		
7	0.13	0.11	0.06	0.1	0.072	0.12	0.14	0.067	0.073	0.12	0.1	0.11	0.077	0.079	0.14	0.11	0.081	0.14	0.12		
8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		
9	ND	ND	ND	ND	0.024	0.022	ND														

* Hyphen "-" indicates that neither sampling nor measurement was implemented.

* 6 was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.

* Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.

* Samping at (8) since May 30, 2011

* Sampling at (9) has been done since August 2, 2011

* "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.009Bq/cm³, Cs-134: Approx.0.02Bq/cm³, Cs-137: Approx.0.02Bq/cm³ (May 30, 2013)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

<Place of Sampling>

① Southeast of Unit 4 Turbine Building

2 Northeast of the Process Main Building

③ Southeast of the Process Main Building

④ Southwest of the Process Main Building

(5) South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building

Southwest Part of the On-site Bunker Building

⑦ West Side of the Incineration Workshop Building

8 North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building

(9) Southeast Part of the On-site Bunker Building

May 31, 2013