

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

Sampling Location	May 26	May 27	May 28	May 29	May 30	May 31	Jun 1	Jun 2	Jun 3	Jun 4	Jun 5	Jun 6	Jun 7	Jun 8	Jun 9	Jun 10	Jun 11	Jun 12			
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-			
⑦	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			

Cs-134(Bq/cm³)

Sampling Location	May 26	May 27	May 28	May 29	May 30	May 31	Jun 1	Jun 2	Jun 3	Jun 4	Jun 5	Jun 6	Jun 7	Jun 8	Jun 9	Jun 10	Jun 11	Jun 12			
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-			
⑦	0.06	0.054	0.053	0.067	0.05	0.056	0.063	0.063	0.031	0.07	0.075	0.082	0.07	0.074	0.031	0.063	0.059	0.056			
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			

Cs-137(Bq/cm³)

Sampling Location	May 26	May 27	May 28	May 29	May 30	May 31	Jun 1	Jun 2	Jun 3	Jun 4	Jun 5	Jun 6	Jun 7	Jun 8	Jun 9	Jun 10	Jun 11	Jun 12			
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-			
⑦	0.14	0.11	0.081	0.14	0.12	0.11	0.12	0.14	0.07	0.17	0.19	0.16	0.13	0.15	0.06	0.12	0.12	0.13			
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			

* Hyphen "-" indicates that neither sampling nor measurement was implemented.

* ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.

* Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.

* Sampling at ⑧ since May 30, 2011

* Sampling at ⑨ has been done since August 2, 2011

* "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.009Bq/cm³, Cs-134: Approx.0.02Bq/cm³, Cs-137: Approx.0.02Bq/cm³ (June 12, 2013)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

<Place of Sampling>

- ① Southeast of Unit 4 Turbine Building
- ② Northeast of the Process Main Building
- ③ Southeast of the Process Main Building
- ④ Southwest of the Process Main Building
- ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- ⑥ Southwest Part of the On-site Bunker Building
- ⑦ West Side of the Incineration Workshop Building
- ⑧ North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- ⑨ Southeast Part of the On-site Bunker Building