

### Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm<sup>3</sup>)

Sampling Location	Jun 9	Jun 10	Jun 11	Jun 12	Jun 13	Jun 14	Jun 15	Jun 16	Jun 17	Jun 18	Jun 19	Jun 20	Jun 21	Jun 22	Jun 23	Jun 24				
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND				
⑦	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				

Cs-134(Bq/cm<sup>3</sup>)

Sampling Location	Jun 9	Jun 10	Jun 11	Jun 12	Jun 13	Jun 14	Jun 15	Jun 16	Jun 17	Jun 18	Jun 19	Jun 20	Jun 21	Jun 22	Jun 23	Jun 24				
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND				
⑦	0.031	0.063	0.059	0.056	0.064	0.044	0.049	0.084	0.024	0.061	0.064	0.052	0.077	0.032	0.048	0.025				
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				

Cs-137(Bq/cm<sup>3</sup>)

Sampling Location	Jun 9	Jun 10	Jun 11	Jun 12	Jun 13	Jun 14	Jun 15	Jun 16	Jun 17	Jun 18	Jun 19	Jun 20	Jun 21	Jun 22	Jun 23	Jun 24				
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND				
⑦	0.06	0.12	0.12	0.13	0.12	0.082	0.1	0.17	0.055	0.13	0.17	0.13	0.18	0.068	0.098	0.053				
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				

\* Hyphen "-" indicates that neither sampling nor measurement was implemented.  
 \* ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.  
 \* Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.  
 \* Sampling at ⑧ since May 30, 2011  
 \* Sampling at ⑨ has been done since August 2, 2011  
 \* "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.009Bq/cm<sup>3</sup>, Cs-134: Approx.0.02Bq/cm<sup>3</sup>, Cs-137: Approx.0.02Bq/cm<sup>3</sup> (June 24, 2013)  
 As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

- <Place of Sampling>
- ① Southeast of Unit 4 Turbine Building
  - ② Northeast of the Process Main Building
  - ③ Southeast of the Process Main Building
  - ④ Southwest of the Process Main Building
  - ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
  - ⑥ Southwest Part of the On-site Bunker Building
  - ⑦ West Side of the Incineration Workshop Building
  - ⑧ North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
  - ⑨ Southeast Part of the On-site Bunker Building