

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm<sup>3</sup>)

Sampling Location	Jun 23	Jun 24	Jun 25	Jun 26	Jun 27	Jun 28	Jun 29	Jun 30	Jul 1	Jul 2	Jul 3	Jul 4	Jul 5	Jul 6	Jul 7	Jul 8					
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND					
⑦	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					

Cs-134(Bq/cm<sup>3</sup>)

Sampling Location	Jun 23	Jun 24	Jun 25	Jun 26	Jun 27	Jun 28	Jun 29	Jun 30	Jul 1	Jul 2	Jul 3	Jul 4	Jul 5	Jul 6	Jul 7	Jul 8					
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND					
⑦	0.048	0.025	0.067	0.054	0.08	0.038	0.03	0.087	0.041	0.086	0.048	0.051	0.061	0.024	0.047	0.051					
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					

Cs-137(Bq/cm<sup>3</sup>)

Sampling Location	Jun 23	Jun 24	Jun 25	Jun 26	Jun 27	Jun 28	Jun 29	Jun 30	Jul 1	Jul 2	Jul 3	Jul 4	Jul 5	Jul 6	Jul 7	Jul 8					
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND					
⑦	0.098	0.053	0.14	0.12	0.17	0.088	0.084	0.16	0.099	0.15	0.099	0.098	0.11	0.047	0.096	0.1					
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					

\* Hyphen "-" indicates that neither sampling nor measurement was implemented.  
 \* ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.  
 \* Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.  
 \* Sampling at ⑧ since May 30, 2011  
 \* Sampling at ⑨ has been done since August 2, 2011  
 \* "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.009Bq/cm<sup>3</sup>, Cs-134: Approx.0.02Bq/cm<sup>3</sup>, Cs-137: Approx.0.02Bq/cm<sup>3</sup> (July 8, 2013)  
 As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

- <Place of Sampling>  
 ① Southeast of Unit 4 Turbine Building  
 ② Northeast of the Process Main Building  
 ③ Southeast of the Process Main Building  
 ④ Southwest of the Process Main Building  
 ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building  
 ⑥ Southwest Part of the On-site Bunker Building  
 ⑦ West Side of the Incineration Workshop Building  
 ⑧ North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building  
 ⑨ Southeast Part of the On-site Bunker Building