

**Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility**

I-131(Bq/cm<sup>3</sup>)

Sampling Location	Sep 29	Sep 30	Oct 1	Oct 2	Oct 3	Oct 4	Oct 5	Oct 6	Oct 7	Oct 8	Oct 9	Oct 10	Oct 11	Oct 12	Oct 13	Oct 14						
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND						
⑦	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						

Cs-134(Bq/cm<sup>3</sup>)

Sampling Location	Sep 29	Sep 30	Oct 1	Oct 2	Oct 3	Oct 4	Oct 5	Oct 6	Oct 7	Oct 8	Oct 9	Oct 10	Oct 11	Oct 12	Oct 13	Oct 14						
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND						
⑦	0.042	0.061	0.037	0.079	0.047	0.037	0.042	0.045	0.056	0.062	0.037	0.072	0.048	0.044	0.046	0.06						
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						

Cs-137(Bq/cm<sup>3</sup>)

Sampling Location	Sep 29	Sep 30	Oct 1	Oct 2	Oct 3	Oct 4	Oct 5	Oct 6	Oct 7	Oct 8	Oct 9	Oct 10	Oct 11	Oct 12	Oct 13	Oct 14						
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND						
⑦	0.10	0.13	0.098	0.18	0.12	0.092	0.1	0.075	0.11	0.14	0.098	0.15	0.12	0.1	0.13	0.12						
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						

\* Hyphen "-" indicates that neither sampling nor measurement was implemented.  
 \* ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.  
 \* Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.  
 \* Sampling at ⑧ since May 30, 2011  
 \* Sampling at ⑨ has been done since August 2, 2011  
 \* "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.008Bq/cm<sup>3</sup>, Cs-134: Approx.0.01Bq/cm<sup>3</sup>, Cs-137: Approx.0.02Bq/cm<sup>3</sup> (October 14, 2013)  
 As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

- <Place of Sampling>  
 ① Southeast of Unit 4 Turbine Building  
 ② Northeast of the Process Main Building  
 ③ Southeast of the Process Main Building  
 ④ Southwest of the Process Main Building  
 ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building  
 ⑥ Southwest Part of the On-site Bunker Building  
 ⑦ West Side of the Incineration Workshop Building  
 ⑧ North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building  
 ⑨ Southeast Part of the On-site Bunker Building