

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

Sampling Location	Feb 23	Feb 24	Feb 25	Feb 26	Feb 27	Feb 28	Mar 01	Mar 02	Mar 03	Mar 04	Mar 05	Mar 06	Mar 07	Mar 08	Mar 09						
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-						
⑦	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						

Cs-134(Bq/cm³)

Sampling Location	Feb 23	Feb 24	Feb 25	Feb 26	Feb 27	Feb 28	Mar 01	Mar 02	Mar 03	Mar 04	Mar 05	Mar 06	Mar 07	Mar 08	Mar 09						
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-						
⑦	0.041	0.033	0.04	0.033	0.042	0.041	0.029	0.031	0.029	0.033	0.033	0.027	0.046	0.038	0.03						
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						

Cs-137(Bq/cm³)

Sampling Location	Feb 23	Feb 24	Feb 25	Feb 26	Feb 27	Feb 28	Mar 01	Mar 02	Mar 03	Mar 04	Mar 05	Mar 06	Mar 07	Mar 08	Mar 09						
①	ND	0.022	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-						
⑦	0.11	0.093	0.11	0.098	0.11	0.12	0.1	0.092	0.087	0.079	0.091	0.074	0.11	0.11	0.067						
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						

* Hyphen "-" indicates that neither sampling nor measurement was implemented.
 * ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.
 * Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.
 * Sampling at ⑧ since May 30, 2011
 * Sampling at ⑨ has been done since August 2, 2011
 * "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.009Bq/cm³, Cs-134: Approx. 0.01Bq/cm³, Cs-137: Approx. 0.02Bq/cm³ (March 9, 2014)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

- <Place of Sampling>
- ① Southeast of Unit 4 Turbine Building
 - ② Northeast of the Process Main Building
 - ③ Southeast of the Process Main Building
 - ④ Southwest of the Process Main Building
 - ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
 - ⑥ Southwest Part of the On-site Bunker Building
 - ⑦ West Side of the Incineration Workshop Building
 - ⑧ North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
 - ⑨ Southeast Part of the On-site Bunker Building