Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

1 101(00	, /																			
Sampling																				
Location	Jul 06	Jul 07	Jul 08	Jul 09	Jul 10	Jul 11	Jul 12	Jul 13	Jul 14	Jul 15	Jul 16	Jul 17	Jul 18	Jul 19	Jul 20	Jul 21	Jul 22	Jul 23		
1	ND																			
2	ND																			
3	ND																			
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
⑤	ND																			
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-		
7	ND																			
8	ND																			
9	ND																			

Cs-134(Bq/cm³)

Sampling																				
Location	Jul 06	Jul 07	Jul 08	Jul 09	Jul 10	Jul 11	Jul 12	Jul 13	Jul 14	Jul 15	Jul 16	Jul 17	Jul 18	Jul 19	Jul 20	Jul 21	Jul 22	Jul 23		
1	ND																			
2	ND																			
3	ND																			
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
5	ND																			
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-		
7	0.021	0.017	0.024	0.03	0.037	0.031	0.03	0.031	0.023	0.018	0.024	0.023	0.04	0.027	0.026	0.027	0.023	0.035		
8	0.017	0.021	0.018	ND	0.014	0.019	ND	0.013	0.013	0.014	0.019	ND	0.018	ND	ND	0.018	ND	ND		
9	ND																			

Cs-137(Bq/cm³)

Sampling																				
Location	Jul 06	Jul 07	Jul 08	Jul 09	Jul 10	Jul 11	Jul 12	Jul 13	Jul 14	Jul 15	Jul 16	Jul 17	Jul 18	Jul 19	Jul 20	Jul 21	Jul 22	Jul 23		
1	ND																			
2	ND																			
3	ND																			
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
(5)	ND																			
6	-	ND	-	-	-	-	-	-	0.042	-	-	-	-	-	-	ND	-	-		
7	0.064	0.059	0.07	0.072	0.11	0.11	0.1	0.089	0.059	0.067	0.058	0.056	0.099	0.095	0.1	0.065	0.079	0.11		
8	0.05	0.051	0.032	0.033	0.034	0.039	0.046	0.033	0.041	0.039	0.032	0.023	0.039	0.027	0.03	0.03	0.022	0.028		
9	ND																			

- * Hyphen "-" indicates that neither sampling nor measurement was implemented.
- * 6 was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at 4.
- * Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.
- * Samping at ® since May 30, 2011
- * Sampling at (9) has been done since August 2, 2011
- * "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.009Bq/cm³, Cs-134: Approx. 0.01Bq/cm³, Cs-137: Approx. 0.02Bq/cm³ (July 23, 2014)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

<Place of Sampling>

- 1 Southeast of Unit 4 Turbine Building
- 2 Northeast of the Process Main Building
- 3 Southeast of the Process Main Building
- 4 Southwest of the Process Main Building
- ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- 6 Southwest Part of the On-site Bunker Building
- (7) West Side of the Incineration Workshop Building
- 8 North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- 9 Southeast Part of the On-site Bunker Building