

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

Sampling Location	Oct 26	Oct 27	Oct 28	Oct 29	Oct 30	Oct 31	Nov 1	Nov 2	Nov 3	Nov 4	Nov 5	Nov 6	Nov 7	Nov 8	Nov 9						
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-						
⑦	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑧	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						

Cs-134(Bq/cm³)

Sampling Location	Oct 26	Oct 27	Oct 28	Oct 29	Oct 30	Oct 31	Nov 1	Nov 2	Nov 3	Nov 4	Nov 5	Nov 6	Nov 7	Nov 8	Nov 9						
①	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-						
⑦	0.028	0.029	0.031	0.035	0.035	0.037	0.032	ND	0.023	0.02	0.03	0.018	0.027	0.019	0.028						
⑧	0.023	ND	ND	ND	0.023	ND	ND	0.016	0.017	ND	0.02	ND	ND	ND	ND						
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						

Cs-137(Bq/cm³)

Sampling Location	Oct 26	Oct 27	Oct 28	Oct 29	Oct 30	Oct 31	Nov 1	Nov 2	Nov 3	Nov 4	Nov 5	Nov 6	Nov 7	Nov 8	Nov 9						
①	ND	ND	ND	ND	0.026	0.044	0.028	ND	ND	0.027	0.032	ND	ND	ND	ND						
②	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
③	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
④	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-						
⑤	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						
⑥	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-						
⑦	0.12	0.084	0.095	0.11	0.099	0.12	0.097	0.069	0.064	0.051	0.08	0.065	0.088	0.076	0.11						
⑧	0.049	ND	0.039	0.045	0.047	0.037	0.049	0.036	0.038	0.035	0.062	0.03	ND	0.026	0.023						
⑨	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						

* Hyphen "-" indicates that neither sampling nor measurement was implemented.
 * ⑥ was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at ④.
 * Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.
 * Sampling at ⑧ since May 30, 2011
 * Sampling at ⑨ has been done since August 2, 2011
 * "ND" indicates that the measurement result is below the detection limit.
 I-131: Approx. 0.009Bq/cm³, Cs-134: Approx. 0.01Bq/cm³, Cs-137: Approx. 0.02Bq/cm³
 (November 9, 2014)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

- <Place of Sampling>
 ① Southeast of Unit 4 Turbine Building
 ② Northeast of the Process Main Building
 ③ Southeast of the Process Main Building
 ④ Southwest of the Process Main Building
 ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
 ⑥ Southwest Part of the On-site Bunker Building
 ⑦ West Side of the Incineration Workshop Building
 ⑧ North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
 ⑨ Southeast Part of the On-site Bunker Building