







(Unit: mm)

Number	No.112 (Northeast of Process Main Building)		No.116 (South of Process Main Building)		No.117 (Southwest of Process Main Building)		No.125 (West of Incineration Workshop Building)		No.133 (West of On- site Bunker Building)		No.150 (East of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.151 (North of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.152 (West of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.153 (South of Miscellaneous Solid Waste Volume Reduction Treatment Building)	
	Date- Month	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)
15-Nov	7,620	2,380					7,910	2,090	7,750	2,250	9,850	150	9,940	60	9,860	140	9,880	120
16-Nov	7,620	2,380					7,890	2,110	7,720	2,280	9,830	170	9,930	70	9,850	150	9,860	140
17-Nov	7,620	2,380					7,870	2,130	7,710	2,290	9,800	200	9,920	80	9,840	160	9,860	140
18-Nov	7,620	2,380					7,870	2,130	7,710	2,290	9,800	200	9,930	70	9,850	150	9,860	140
19-Nov	7,620	2,380					7,900	2,100	7,740	2,260	9,800	200	9,960	40	9,880	120	9,890	110
20-Nov	7,600	2,400					8,220	1,780	7,800	2,200	9,900	100	10,020	20	9,940	60	9,960	40
21-Nov	7,600	2,400					8,050	1,950	7,740	2,260	9,850	150	9,950	50	9,880	120	9,890	110
22-Nov	7,640	2,360					7,970	2,030	7,730	2,270	9,800	200	9,920	80	9,840	160	9,860	140
23-Nov	7,600	2,400					7,940	2,060	7,720	2,280	9,820	180	9,940	60	9,860	140	9,870	130
24-Nov	7,560	2,440					7,950	2,050	7,620	2,380	9,820	180	9,920	80	9,860	140	9,860	140
25-Nov	7,480	2,520					7,880	2,120	7,580	2,420	9,800	200	9,900	100	9,820	180	9,840	160
26-Nov	7,440	2,560					7,830	2,170	7,560	2,440	9,750	250	9,880	120	9,800	200	9,820	180
27-Nov	7,420	2,580					7,830	2,170	7,560	2,440	9,750	250	9,890	110	9,810	190	9,850	150
28-Nov	7,450	2,550					7,810	2,190	7,580	2,420	9,770	230	9,890	110	9,810	190	9,840	160
29-Nov	7,480	2,520					7,810	2,190	7,600	2,400	9,800	200	9,900	100	9,830	170	9,840	160
30-Nov	7,520	2,480					7,810	2,190	7,630	2,370	9,800	200	9,910	90	9,830	170	9,850	150
1-Dec	7,520	2,480					7,790	2,210	7,620	2,380	9,800	200	9,920	80	9,840	160	9,850	150
2-Dec	7,520	2,480					7,780	2,220	7,610	2,390	9,790	210	9,890	110	9,820	180	9,840	160
3-Dec	7,500	2,500					7,870	2,130	7,610	2,390	9,880	120	9,990	10	9,920	80	9,930	70
4-Dec	7,680	2,320					8,130	1,870	7,780	2,220	9,890	110	10,010	10	9,920	80	9,950	50
5-Dec	7,600	2,400					8,080	1,920	7,710	2,290	9,850	150	9,960	40	9,900	100	9,890	110
6-Dec	7,570	2,430					8,000	2,000	7,690	2,310	9,820	180	9,940	60	9,870	130	9,870	130
7-Dec	7,600	2,400					7,970	2,030	7,690	2,310	9,810	190	9,950	50	9,880	120	9,880	120
8-Dec	7,600	2,400					7,950	2,050	7,690	2,310	9,820	180	9,940	60	9,880	120	9,880	120
9-Dec	7,600	2,400					7,920	2,080	7,680	2,320	9,800	200	9,940	60	9,870	130	9,860	140
10-Dec	7,550	2,450					7,890	2,110	7,660	2,340	9,800	200	9,920	80	9,850	150	9,850	150
11-Dec	7,550	2,450					7,890	2,110	7,650	2,350	9,800	200	9,920	80	9,850	150	9,850	150
12-Dec	7,530	2,470					7,870	2,130	7,650	2,350	9,800	200	9,910	90	9,850	150	9,840	160
13-Dec	7,530	2,470					7,840	2,160	7,630	2,370	9,800	200	9,890	110	9,830	170	9,830	170
14-Dec	7,500	2,500					7,850	2,150	7,630	2,370	9,780	220	9,900	100	9,840	160	9,830	170
15-Dec	7,520	2,480					7,860	2,140	7,650	2,350	9,780	220	9,920	80	9,860	140	9,860	140
16-Dec	7,520	2,480					7,860	2,140	7,650	2,350	9,780	220	9,920	80	9,860	140	9,860	140
17-Dec	7,470	2,530					7,810	2,190	7,610	2,390	9,770	230	9,880	120	9,820	180	9,810	190
18-Dec	7,480	2,520					7,800	2,200	7,600	2,400	9,760	240	9,880	120	9,820	180	9,820	180
19-Dec	7,480	2,520					7,790	2,210	7,580	2,420	9,750	250	9,880	120	9,810	190	9,820	180
20-Dec	7,480	2,520					7,770	2,230	7,570	2,430	9,750	250	9,870	130	9,800	200	9,800	200
21-Dec	7,410	2,590					7,770	2,230	7,580	2,420	9,750	250	9,870	130	9,800	200	9,810	190
22-Dec	7,410	2,590					7,780	2,220	7,540	2,460	9,750	250	9,880	120	9,820	180	9,800	200
23-Dec	7,400	2,600					7,770	2,230	7,540	2,460	9,750	250	9,880	120	9,810	190	9,810	190
24-Dec	7,410	2,590					7,750	2,250	7,570	2,430	9,750	250	9,860	140	9,800	200	9,820	180
25-Dec	7,410	2,590					7,750	2,250	7,540	2,460	9,750	250	9,870	130	9,800	200	9,800	200
26-Dec	7,400	2,600					7,730	2,270	7,520	2,480	9,740	260	9,860	140	9,790	210	9,790	210
27-Dec	7,400	2,600					7,720	2,280	7,500	2,500	9,710	290	9,840	160	9,780	220	9,780	220
28-Dec	7,400	2,600					7,710	2,290	7,490	2,510	9,710	290	9,840	160	9,770	230	9,770	230
29-Dec	7,350	2,650					7,720	2,280	7,460	2,540	9,710	290	9,860	140	9,790	210	9,780	220
30-Dec	7,350	2,650					7,710	2,290	7,450	2,550	9,710	290	9,850	150	9,780	220	9,780	220
31-Dec	7,350	2,650					7,690	2,310	7,440	2,560	9,710	290	9,840	160	9,770	230	9,770	230

Note: GL (Ground level) of Central Radioactive Waste Treatment Facility is OP+10m.