

Sample Measurement Results of the Water Leaking from the Evaporative Concentration Storage (Tank) at the Highly-concentrated Water Storage of the Desalination Unit at Fukushima Daiichi Nuclear Power Station

Location: Evaporative Concentration Storage (Tank)
Date and time: Monday, April 30, 2012 at 12:30 pm

Measurement Result

Nuclide	Concentration of Radioactive Material (Bq/cm ³)	Half-life Period (Approx.)
I-131	Below the measurable limit (2.1×10^0)	8 days
Cs-134	2.7×10^1	2 years
Cs-137	4.0×10^1	30 years
All	4.1×10^3	-

As for I-131 nuclide, the measurement results of the main 3 nuclides are given.
The measurable limit is given in parentheses.