Nuclide Analysis Results of Sub-drain Water in the Surroundings of "Centralized Radiation Waste Treatment Facility"

 $I-131(Bq/cm^3)$

Sam	n After transfer																		
poin t	7/3	7/4	7/5	7/6	7/7	7/8	7/9	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18			
	ND	ND	ND	ND	ND	ND	ND	ND		ND	ND	ND	ND			ND			
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		ND	ND			
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	 <u> </u>	 	
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		ND			
	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	 <u> </u>	 	
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.017	ND	ND	ND			
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		ND			

 $Cs-134(Bq/cm^3)$

	CS 134/Dq/Cm /																		
Sam After transfer																			
poin t	7/3	7/4	7/5	7/6	7/7	7/8	7/9	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18			
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.049	0.029	ND	ND	ND	ND			
	ND	ND	0.13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.052	ND			
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
	0.056	0.051	0.077	0.071	ND	ND	0.081	ND	0.08	0.043	0.081	ND	0.06	0.055	0.045	0.044			
	-	0.039	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND			
	0.2	0.21	0.14	0.53	0.41	0.32	0.5	0.27	0.53	0.31	0.48	0.3	0.25	0.28	0.24	0.33			
	ND	ND	ND	ND	0.043	0.036	ND	ND	0.028	ND	ND	0.041	ND	0.048	0.028	ND			

 $Cs-137(Bq/cm^3)$

Sam	Sam pling After transfer																		
poin t	7/3	7/4	7/5	7/6	7/7	7/8	7/9	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18			
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.035	ND	ND	ND			
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.037	ND	ND	ND	ND	ND			
	ND	ND	0.13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.054	ND			
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
	0.067	0.031	0.094	0.12	ND	ND	0.082	ND	0.12	0.039	0.083	0.049	0.047	0.042	0.034	0.039			
	-	0.045	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND			
	0.25	0.26	0.26	0.57	0.44	0.35	0.57	0.32	0.58	0.34	0.52	0.32	0.31	0.31	0.31	0.37			
	ND	ND	ND	ND	0.055	0.049	ND	ND	0.051	ND	ND	0.035	ND	0.037	ND	ND			

- * Hyphen "-" indicates that neither sampling nor measurements were implemented.
- * was conducted as upstream of the groundwater once a week from April 29 since it was unable to sample at
- * In this analysis, "ND" means that the results fall bellow the measurable threshold. (I-131: approx. 0.02Bq/cm3, Cs-134: approx. 0.03Bq/cm3, and Cs-137: approx. 0.04Bq/cm3) (as of July 16).

Please note that these nuclides are sometimes detected even when they are below the threshold, contingent on the detector or samples.

- * We have been sampling at since May 26, for it is located downstream of the groundwater.
- * We have been sampling at since May 30.

<Place of sampling>

Southeast part of Unit 4 Turbine Building

Northeast part of Process Main Building

Southeast part of Process Main Building

Southwest part of Process Main Building

South part of Miscellaneous Solid Waste Volume Reduction Treatment Building

Southwest part of On-site Bunker Building

West part of Incineration Workshop Building

North part of Miscellaneous Solid Waste Volume Reduction Treatment Building