

Results of Nuclide Analyses of Sub-drains

Reference

(Data summarized on May 26)

Place of sampling	Sub-drain of Unit1, Fukushima Daiichi	Sub-drain of Unit2, Fukushima Daiichi	Sub-drain of Unit3, Fukushima Daiichi	Sub-drain of Unit4, Fukushima Daiichi	Sub-drain of Unit5, Fukushima Daiichi	Sub-drain of Unit6, Fukushima Daiichi	Deep well, Fukushima Daiichi
Time and Date of Sample Collection	12:20 pm May 25, 2011	12:25 pm May 25, 2011	12:30 pm May 25, 2011	11:33 am May 25, 2011	12:10 pm May 25, 2011	12:00 pm May 25, 2011	8:32 am May 25, 2011
Detected Nuclides (Half-life)	Radioactivity Density of Sample (Bq/cm ³)						
I-131 (about 8 days)	3.0E-01	1.7E+01	1.4E-02	ND	ND	ND	ND
Cs-134 (about 2 years)	5.7E+00	1.7E+01	1.6E-01	2.1E-02	ND	1.3E-02	ND
Cs-137 (about 30 years)	6.6E+00	2.1E+01	1.6E-01	2.7E-02	ND	1.7E-02	ND

. E - means . ×10.

Data of other nuclides are under evaluation.