

Results of Nuclide Analyses of Sub-drains

Reference

(Data summarized on July 9)

Place of sampling	Sub-drain of Unit1, Fukushima Daiichi	Sub-drain of Unit2, Fukushima Daiichi	Sub-drain of Unit3, Fukushima Daiichi	Sub-drain of Unit4, Fukushima Daiichi	Sub-drain of Unit5, Fukushima Daiichi	Sub-drain of Unit6, Fukushima Daiichi	Deep well, Fukushima Daiichi
Time and Date of Sample Collection	11:50 am July 8,2011	11:55 am July 8,2011	12:00 am July 8,2011	11:32 am July 8,2011	11:35 am July 8,2011	11:30 am July 8,2011	9:55 am July 8,2011
Detected Nuclides (Half-life)	Radioactivity Density of Sample (Bq/cm ³)						
I-131 (about 8 days)	ND	7.8E-02	ND	ND	ND	ND	ND
Cs-134 (about 2 years)	3.8E+00	1.1E+01	5.5E-02	ND	ND	ND	ND
Cs-137 (about 30 years)	4.7E+00	1.3E+01	6.1E-02	ND	ND	ND	ND

. E± means . ×10[±] .

Data of other nuclides are under evaluation.

ND means that the detected amount is below the detection limit in this analysis (I-131: approx. 5E-2Bq/cm³, Cs-134: approx. 3E-2Bq/cm³, Cs-137: approx.4E-2Bq/cm³).

Please note that these nuclides are sometimes detected even when they are below the threshold, contingent on the detector or samples.