

Nuclide Analysis Results of Sub-drains

Reference

(Data summarized on August 6)

Place of sampling	Sub-drain of Unit1, Fukushima Daiichi	Sub-drain of Unit2, Fukushima Daiichi	Sub-drain of Unit3, Fukushima Daiichi	Sub-drain of Unit4, Fukushima Daiichi	Sub-drain of Unit5, Fukushima Daiichi	Sub-drain of Unit6, Fukushima Daiichi	Deep well, Fukushima Daiichi
Time and Date of Sample Collection	11:21 August 5, 2011	11:30 August 5, 2011	11:35 August 5, 2011	11:25 August 5, 2011	11:12 August 5, 2011	11:02 August 5, 2011	9:15 August 5, 2011
Detected Nuclides (Half-life)	Radioactivity Density of Sample (Bq/cm ³)						
I-131 (about 8 days)	ND	ND	ND	ND	ND	ND	ND
Cs-134 (about 2 years)	1.1E+00	5.2E+00	7.3E-02	ND	ND	ND	ND
Cs-137 (about 30 years)	1.4E+00	6.5E+00	8.7E-02	ND	ND	ND	ND

. E - means . × 1 0⁻ .

Data of other nuclides are under evaluation.

In the case that the data is below measurable limit, "ND" is stated.

Detection limits of the three main nuclides are as follows: I-131: approx. 5E-2Bq/cm³, Cs-134: approx. 3E-2Bq/cm³, Cs-137: approx. 4E-2Bq/cm³.

Please note that these nuclides are sometimes detected even when they are below the threshold, contingent on the detector or samples.