

# Plant Status of Fukushima Daini Nuclear Power Station (as of 3:00 pm on January 27, 2012)

Attachment

		Unit 1	Unit 2	Unit 3	Unit 4	Reference
<b>Cooling of Reactor</b>	Status of Reactor	Cold Shutdown ( All control rod fully inserted )	Cold Shutdown ( All control rod fully inserted )	Cold Shutdown ( All control rod fully inserted )	Cold Shutdown ( All control rod fully inserted )	Cold Shutdown is in a condition where the temperature of reactor water is below 100 and reactor core is subcritical. The left-hand temperatures were taken at 6:00 am.
	Temperature of the Reactor Water	24.6	24.8	26.7	26.6	
	Residual Heat Removal System (A)	Stand-by	Stand-by	In Service	Stand-by	Cooling of reactor is undertaken by one residual heat removal system and reactor coolant filtering system.  While reactor coolant filtering system is a system for purifying reactor water, it has a reactor cooling function. In the event that two residual heat removal systems shut down, cold shutdown status of the reactor can be stably maintained by this system.
	Residual Heat Removal System (B)	In Service	In Service	Stand-by	In Service	
	Reactor Coolant Filtering System	In Service	In Service	In Service	In Service	
<b>Cooling of Spent Fuel Pool</b>	Spent Fuel Pool Cooling and Filtering System	In Service	In Service	In Service	In Service	To maintain the temperature of spent fuel pool below 65 , the cooling is undertaken by spent fuel pool cooling and filtering system. The left-hand temperatures were taken at 6:00 am.
	Temperature of the Spent Fuel Pool	26.1	24.3	26.1	26.2	
<b>Offsite Power</b>		Receiving	Receiving	Receiving	Receiving	Offsite power to the power station are 4 lines in total; Tomioka line No.1, No.2 (500kV system), and Iwaido line No.1, No.2 (66kV) system.
<b>Emergency Power Supply</b>	Emergency Diesel Generator (A)	Under Restoration	Stand-by	Stand-by	Stand-by	As backups for the loss of offsite power supply, 2 emergency diesel generators are on standby. The emergency diesel generators can be shared between the Units. (Unit 1 can receive power from the stand-by diesel generators of Unit 2-4.)
	Emergency Diesel Generator (B)	Stand-by	Stand-by	Stand-by	Stand-by	
	High Pressure Core Spray System Emergency Diesel Generator	Under Restoration	Under Inspection	Stand-by	Stand-by	In the power station site, power generator vehicles are placed in order to inject water into the reactors and the spent fuel pools should all AC power supply is lost.
<b>Monitoring Post ( Measuring Air Doze Rate )</b>		• 7 monitoring posts (No.1-7, monitors the radiation dose in the environment) placed in the site of the power station are all in operation and there are no significant fluctuations in the monitored values. * The monitored values (air dose rates) are announced on our website. <a href="http://www.tepco.co.jp/nu/fukushima-np/f2/index-e.html">http://www.tepco.co.jp/nu/fukushima-np/f2/index-e.html</a>				
<b>Special Notes</b>		• The Visual inspection of the inside of R/B, Unit 1 has been conducted since December 27, 2011.				