

Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)

【Inspection/Restoration Status】

◆From April 1, 2012 (Sun) to April 28, 2012 (Sat)

System / Equipment		Items	April 1 (Sun) to April 7 (Sat)	April 8 (Sun) to April 14 (Sat)	April 15 (Sun) to April 21 (Sat)	April 22 (Sun) to April 28 (Sat)	Status of Inspection / Restoration
Unit 2	Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Dec. 12, 2011.
	Other facilities	Main generator inspection					Inspection commenced on Mar. 19, 2008.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports					Reinforcement work commenced on Feb. 1, 2011.
Unit 3	Reactor facilities	Primary containment vessel closure					Closure work commenced on Mar. 3, 2011.
	Verification of system integrity	System functional test					System functional test commenced on Nov. 16, 2010.
Unit 4	Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010.
	Other facilities	Main generator inspection					Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive					Carrying in and installation work commenced on Jun. 12, 2009.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports					Reinforcement work commenced on Jan. 17, 2011. Reinforcement work for attached structure of reactor pressure vessel commenced on Jun. 27, 2011.

* Inspection results for each facilities will be announced as soon as they compiled.

* Inspection and restoration work and execution date for each item may alter according to the situation.

* All units are under periodical inspection.